



CC Main West Crandall Canyon Mire CC Main West

Summary table with fields: DATE (8/2/07), CREW (15), CARS LOADED (181), FT. ADV. (278), Uptime Minutes (475), TONS (1810), SECTION MANAGER (J Fielder), SHIFT MANAGER (Phillip Cox), MAINTENANCE MANAGER (Nick Mills), LEAVE PORTAL (600), ARRIVE SECTION (25), LOAD FIRST CAR (830), LOAD LAST CAR (440), LEAVE SECTION (600), ARRIVE PORTAL (628)

Mining cycle table with columns 1-11 and rows for CU# PLACE, DEPTH WIDTH, Bobs, Screens, Cable Bolts, and TON OF SECTION END OF SHIFT. Includes handwritten 'X' marks in the first row.

Delay table with columns: EQUIP ID, STOP, START, DELAY MIN, EXPLANATION OF DELAYS. Includes handwritten notes like 'Cleaning roadway / feeder parameters / springs on water' and 'Bolts / cables don't to clear entry'.

Performance table with columns: ENTRY, START PLUS, END P.U.S., X-CUT PLUS, START PLUS, END P.U.S. Includes handwritten values for MINE MOVE TIME (40) and TRAVEL OUT (25).

Personnel table with columns: CM OPERATOR, RC OPERATOR, RB OPERATOR, SCOOP, RAINCARS, # Loaded. Includes handwritten names like 'Luis Pagan' and 'Keith Key'.

Other Work Performed: - Changed bar wires twice on scoop - set breaker cones - cleaned on fries - brought up timbers - pushed feeder twice - moved bolt on outby & cable - moved first Aral trailer to transformer.

Handwritten initials/signature: D-M-n-P.A.