



EXAMINATION CHECKS

All T.D.I. Cards signed and visible

All reflectors and markers hung and visible

All ventilation controls installed legally

Three rails needed on Kennedy stopping's

Only 2" of foam around parameter of Kennedy

No holes in stopping or overcast

Doors latched shut

Walkways clear of stumbling hazards

No water over 8" deep in escapeway's

Lifeline hung so it can be used easily

Float coal dust

Roof and Ribs

Pumps in off entry's